



Setoran Modal/Shareholder Loan sd Desember 2025

REALISASI SETORAN MODAL

(Rupiah Penuh)

No.	Pemegang Saham	Audited 2024	RKAP 2025 (1 Thn)	Realisasi 2025	Usulan RKAP 2026	Deviasi (Rp)	Deviasi (%)	Realisasi Q1 2025	Realisasi Q2 2025	Realisasi Q3 2025	Realisasi Q4 2025
1	PT Jasa Marga	548.262.000.000	501.706.000.000	408.820.000.000	586.290.000.000	92.886.000.000	19%		66.024.000.000	111.448.000.000	231.348.000.000
2	PT Adhi Karya	489.738.000.000	448.154.000.000	365.180.000.000	523.713.000.000	82.974.000.000	19%	58.976.000.000	99.552.000.000	98.136.000.000	108.516.000.000
Total		1.038.000.000.000	949.860.000.000	774.000.000.000	1.110.003.000.000	175.860.000.000	19%	58.976.000.000	165.576.000.000	209.584.000.000	339.864.000.000

1,816E+11

REALISASI SHAREHOLDER LOAN

(Rupiah Penuh)

No.	Pemegang Saham	Audited 2024	RKAP 2025 (1 Thn)	Prognosa 2025	Usulan RKAP 2026	Deviasi (Rp)	Deviasi (%)	Realisasi Q1 2025	Realisasi Q2 2025	Realisasi Q3 2025	Realisasi Q4 2025
1	PT Jasa Marga			-	68.130.000.000	-					
2	PT Adhi Karya			-	60.870.000.000	-					
Total		-	-	-	129.000.000.000	-		-			-



Pencapaian Investasi s.d. Desember 2025

Kelompok Capex	Audited 2024	RKAP 2025 (1 Thn)	Realisasi 2025	Usulan RKAP 2026	Deviasi (Rp)	Deviasi (%)	Realisasi Q1 2025	Realisasi Q2 2025	Realisasi Q3 2025	Realisasi Q4 2025
- Disain (FS+AMDAL+FED)	9.157.128.654	49.871.413.756	10.188.734.382	27.294.776.454	(39.682.679.374)	-80%	273.486.260	910.684.441	5.762.707.204	3.241.856.477
- Konstruksi	2.691.287.802.258	2.360.282.002.448	1.786.102.569.337	1.729.467.212.620	(574.179.433.111)	-24%	437.018.597.808	336.866.520.765	200.043.656.662	812.173.794.102
- Peralatan tol	-	54.289.982.373	34.994.934.713	13.205.495.386	(19.295.047.660)	-36%	-	-	-	34.994.934.713
- Supervisi + PMI	32.379.927.083	28.517.717.495	32.387.987.718	20.060.307.023	3.870.270.223	14%	4.985.504.110	7.178.654.184	8.389.837.684	11.833.991.740
- Eskalasi (Sultan Ground)	-	-	237.715.100.280	361.791.240.023	237.715.100.280	-	-	-	-	237.715.100.280
- PPN	-	-	-	236.700.093.465	-	-	-	-	-	-
- Overhead	19.127.896.078	17.799.583.967	22.564.755.470	15.242.418.285	4.765.171.503	27%	4.825.191.447	3.675.284.016	5.911.707.312	8.152.572.695
- IDC (interest during construction)	291.845.719.425	105.896.301.326	202.782.615.090	295.362.924.989	96.886.313.764	91%	102.949.052.390	(4.386.990.769)	55.028.380.674	49.192.172.795
- Financial fee*)	9.370.161.833	113.855.256.828	9.785.321.692	43.852.216.393	(104.069.935.136)	-91%	1.988.506.207	2.234.944.273	2.078.625.713	3.483.245.499
Total	3.053.168.635.331	2.730.512.258.194	2.336.522.018.682	2.742.976.684.638	(393.990.239.512)	-14%	552.040.338.222	346.479.096.910	277.214.915.249	1.160.787.668.301

Kelompok Capex	Audited 2024	RKAP 2025 (1 Thn)	Realisasi 2025	Usulan RKAP 2026	Deviasi (Rp)	Deviasi (%)	Realisasi Q1 2025	Realisasi Q2 2025	Realisasi Q3 2025	Realisasi Q4 2025
Capex Operasional										
SPOJT	-	-	-		-					
SPJT	-	-	-		-					
Pemeliharaan Periodik	-	-	-		-					
Peningkatan Kapasitas	-	-	-		-					
Capex Sarana Penunjang	1.583	3.401	355	2.945	3.046	90%	46	46	144	119
Peralatan Kantor	90	40	355	40	(315)	-788%	46	46	144	119
Sistem Teknologi Informasi	1.493	3.361	-	2.905	3.361	100%				-
Pembangunan Gedung dan Sarana Penunjang			-		-					
Investasi Lainnya			-		-					
Capex Pembangunan Jalan Tol	3.053.169	2.730.512	2.336.522	2.742.977	393.990	14%	552.040	346.479	277.215	1.160.788
Total Capex	3.054.752	2.733.913	2.336.877	2.745.922	397.036	15%	552.086	346.525	277.359	1.160.907